



LANCASTER COUNTY GOVERNMENT

Stormwater Management

PRE-CONSTRUCTION CHECKLIST

PROJECT: _____ DATE: _____

DISCUSSED, REFERRED TO THE DETAILS AND/OR NOTES ON THE PLAN AND ANSWERED ANY QUESTIONS RELATED TO THE FOLLOWING:

- INSTALLATION OF CONSTRUCTION ENTRANCE/EXIT(S)
- INSTALLATION AND CONTINUED MAINTENANCE OF SILT FENCES
- INSTALLATION OF CONCRETE WASHOUT/ INSTALLATION OF A RAIN GAUGE
- INSTALLATION AND MAINTENANCE OF TEMPORARY SEDIMENT TRAP(S)/BASIN(S)
- INSTALLATION AND MAINTENANCE OF PERMANENT DETENTION POND(S)
- INSTALLATION OF ALL TEMPORARY DIVERSION DITCHES
- INSPECTION BY A 3RD PARTY, CERTIFIED INSPECTOR
- RETENTION OF SWPPP, INSPECTION RECORDS AND PERMIT ONSITE
- OBSERVATION OF FLAGS INDICATING EROSION CONTROL ISSUES.

STABILIZATION MEASURES SHALL BE INITIATED WITHIN 14 DAYS OF DISTURBANCE.

ALL SEDIMENT AND EROSION CONTROLS SHALL BE INSPECTED AT LEAST ONCE EVERY SEVEN CALENDAR DAYS AND AFTER ANY STORM EVENT OF GREATER THAN 0.5 INCHES OF PRECIPITATION DURING ANY 24-HOUR PERIOD. NPDES REGULATIONS REQUIRE A RECORD OF SITE INSPECTIONS MUST BE KEPT. A RAIN GAUGE MUST BE PLACED ON SITE TO ASSIST IN RECORD KEEPING.

NOTICE: THE PRELIMINARY GRADING PERMIT IS ISSUED FOR CLEARING AND GRUBBING OF ONLY AREAS NECESSARY TO INSTALL THE STORMWATER MANAGEMENT AND SEDIMENT AND EROSION CONTROL MEASURES. WHEN THE MEASURES ARE INSTALLED AND ARE READY TO BE INSPECTED, PLEASE CONTACT THE ENVIRONMENTAL COMPLIANCE OFFICE AT (803) 577-6282 TO SCHEDULE AN INSPECTION. UPON APPROVAL OF THE MEASURES, THE FINAL GRADING PERMIT WILL BE ISSUED FOR THE COMPLETION OF THE PROJECT. ANY DEVIATION FROM THIS WILL RESULT IN AN IMMEDIATE STOP WORK BEING PLACED ON THE SITE.

ALL DISTURBED AREAS MUST HAVE PERMANENT VEGETATION ESTABLISHED PRIOR TO STORMWATER MANAGEMENT DEPARTMENT RELEASE OF FINAL PLAT.

I HEREBY CERTIFY THAT THE CONDITIONS OF THE PRELIMINARY GRADING PERMIT HAVE BEEN DISCUSSED AND EXPLAINED TO ME AND THAT I, CERTIFY THAT ALL ACTIVITIES PERTAINING TO THIS PERMIT WILL BE ACCOMPLISHED PURSUANT TO THE APPROVED PLAN.

OWNER/PERSON FINANCIALLY RESPONSIBLE

GENERAL/GRADING CONTRACTOR